GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 049911

198524 Enter Company Registration Number

Engineer [redacted]

Gas Safe C[redacted]

Engie Office Address

Contract Number MILLSTONE AHP A/B

Customer Name

Site Address 50 ENDCLIFFE VALE RD

Postcode SIO 3AL

Received By NO ONE. Signature

Landlords Details If Different

Name

Address

Postcode

Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	PLANT ROOM	BOILER 1	VITOPENS 200-W WS2B	7373010801934109	VIESSMANN	RS
2	YES	SERVICE		BOILER 2	VITOPENS 200W WB2B	7373010801938107	VIESSMANN	RS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 1982 cm²	Required (Calculated) RIS	0
High level free area cm² ~~or ventilation flow rate extract m³/h~~	Actual 1982 cm²	Required (Calculated) RIS	0
All ventilation grills clear and unobstructed (Yes/No) YES.	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA.	

Details of any faults	Remedial Action Taken	Comments and calculations
BLOCKED VENT GRILLS	CLEARED.	
LEAK ON NO1 BOILER	REPAIRED.	

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	NA	NA	NA	NA
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	76	76	78	76
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	60kW	60kW	60kW	60kW

~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low	
205	21	21	21	Gas burner pressure (mbar) ~~or heat input kW/h~~ required
20.5	21	20	21	Gas burner pressure (mbar) or heat input kW/h measured
56.6	10.5	10.8	19.6	Gas rating measured (kW/h / NA)
NA	NA	NA	NA	Air/gas ratio control setting (%/NA)
52.3	19.8	57.3	22.5	Net flue gas temperature (gross less ambient) (°C)
5.0	6.0	5.1	5.4	Oxygen (O_2 %)
58	4	56	6	Carbon Monoxide (CO)(ppm)

~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low	
9.0	8.5	9.0	8.8	Carbon Dioxide (CO_2) (%)
31.6	40.1	31.8	34.6	Excess Air (%)
0.0006	0.0000	0.0006	0.0000	CO/CO_2 Ratio
97.7	100.1	98.4	102.4	Gross Efficiency (%)
✓	✓	✓	✓	CO flue dilution (ppm)
22	22	22	22	Standing pressure (mbar)
21	20.5	21	20	Working pressure (mbar)
YES	YES	YES	YES	**Is appliance safe for use (Yes/No)**

Has a warning advice notice been raised (No or Warning notice Ser No or No's) NO

Test Instrument KANE 958

Test Instrument serial number 121722001

Worksheet No (if used)	
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date 6/07/22

Signature [redacted]

Dist[redacted]rvice Centre, Pink - Site, Green - Engineer